

PIDS IInd Quarterly Report

April - June 2004

Participatory Integrated Development Society- PIDS

11- A Chamman Housing Scheme Quetta

Phone: 831224 Fax: 831284

Email: pids@qta.paknet.com.pk

Web Site: www.pids-pak.org

On going projects of the 2nd Quarter

1. ECHO Drought Relief Project

- Target Area: Killa Abdullah, Loralai, Killa Saifullah, Pishin
- Assisted by ECHO through MCI

2. Community Physical Infrastructure Project

- Target Area: Killa Abdullah
- Assisted by PPAF

3. School Water Environment Sanitation Project

- Target Area: Pishin
- Assisted by UNICEF

4. MICS Multi Indicator Cluster Survey

- Target Area: 26 Districts of Balochistan
- Assisted by P&DD Govt. of Balochistan, UNICEF

Drought Relief Water Supply Schemes Assisted By MCI/ ECHO

The MCI/ ECHO assisted drought relief Project in district Pishin, Killa Abdullah, Killa Saifullah and Loralai was due to end this quarter by 30th June. Most of the scheme identified under this project have successfully been completed. Though few schemes have been left incompleting due to several unavoidable circumstances beyond control.

The schemes completed/in progress in this quarter in district **Killa Abdullah** are:

2 hand pumps have been installed on percussion drilling in Killi Ismail, number beneficiaries in the area are 442. A number of 68 Jerry cans have also been distributed for safe water storage. 6 hygiene sessions have been imparted, to a number of 111 male and female community members.

In Paizai, drilling was carried out up to 505 feet depth on intermediate well, benefiting 1826 people. For safe water storage 500 jerry cans have also been distributed. 6 hygiene sessions were imparted for males and females.

In village Jurang rehabilitation of 1 deep well was carried out by excavating it up to 565 feet. Casing pipe installation has been completed and civil works are in progress.

In Turva Karez social mobilization has been done within communities the contractor is yet to be mobilized for physical work.

In district **Pishin** 6 water supply schemes were planned, the detail is followed.

In union council Mandozai 4 hand pumps were installed on percussion drilling in villages Ghunza, Shila ouchbianzai, Kuza Shasa, Lora Shasa. Number of beneficiaries in these villages are 600. A number of 85 jerry cans have been distributed for water storage.

In killi Aisza, karez rehabilitation was carried out through, 1225 cubic feet excavation civil works like construction of tank. Hygiene education was imparted in 3 sessions to male and female community members. 100 jerry cans were distributed for water storage. Beneficiaries of the karez are 47.

Killi Katwan Kakaran the community was socially mobilized technical estimates were made and the construction and other physical work was started in the last week of June on karez rehabilitation.

Dori Suleman Kahil and Ghuaz Manzari preliminary technical and social tasks have been carried but due to internal problems of MCI both the intermediate well projects are still blocked. No physical work has yet been done. Though 3 hygiene sessions of male and female community members have been imparted in Dori Suleman Khail and 5 sessions in Ghuaz manzari.

No jerry cans have been distributed in both the villages.

Two more deep well schemes of Killi Ajabzai and Killi Ismailzai have been dropped by MCI due to political and religious influence in the area.

Project schemes in district **Killa Saifullah** and **Loralai**:

In Killi Yaqoobzai district Killa Saifullah Karez rehabilitation has been completed. Water supply scheme has been constructed with 7 tap stand. Number of beneficiaries in the area are 550, a number of 350 jerry cans have been distributed among the beneficiaries for safe water storage.

Karez rehabilitation has been carried out in Killi Lallozai. The karez was cleaned and further excavated 120 feet deep. Formerly the discharge of Karez was 0.3 lt/sec which was then increased to 1.5 lt/sec. Number of beneficiaries are 550.

In Pishamurazai water supply scheme has been constructed with 7 tap stands. 1400 feet pipe has been laid in the karez to supply water to the village, as the village is at a far distance from karez. Number of beneficiaries are 850. A number of 400 jerry cans have also been distributed among the beneficiaries.

In Killi Shinkiba work has been carried out on intermediate tube well. A water supply scheme has been constructed with 4 tap stand. The well was further excavated up to 350 feet. Number of beneficiaries are 430. A number of 200 jerry cans have also been distributed.

In Killi Chinali, Loralai district a water supply scheme has been constructed with 7 tap stand on an existing bore hole. A pump house has also been constructed. Beneficiaries of the area are 750, jerry cans distributed in the area are 350 in number.

In Din Muhammad Killa a drought affected non functional water supply scheme has been rehabilitated. New bore hole of 400 feet has been constructed with a pumping house. Pumping equipment have also been installed and connected to the existing water supply distribution system. There are 1800 beneficiaries of this scheme, 700 jerry cans have been distributed. More over 1 water tank has been constructed and 7 tanks have been repaired.

In tehsil Bori 3 hand pumps have been installed, the breakup of the HPs are 2 in union council Poonga with 200 beneficiaries, number of jerry cans distributed are 70 and 1 HP in union council Zangiwal with 250 beneficiaries, 80 jerry cans have also been distributed.

Community Physical Infrastructure Project assisted by PPAF

The community physical infrastructure project is being carried out in district Killa Abdullah. The main activities of the project are to supply water supply schemes, karez rehabilitation, lining of water course and sanitation in villages of the district.

Drinking Water Supply Scheme

Work on 70 drinking water supply schemes have been carried out in this quarter. Water is provided to the communities through installation of 70 hand pumps in union councils Aghberg and Jilga . Number of beneficiaries in both the union councils are 9053. The villages in which HPs are installed are:

Sr. No.	Village Name	UC	HPs Installed
1.	Killi Sahalagai	Aghberg	10
2.	Khawashai	Aghberg	10
3.	Killi Dawood	Jilga	10
4.	Pakhan Isargai	Jilga	10
5.	Zahir Aissana	Jilga	10
6.	Sur Shakh	Aghberg	10
7.	Killi Shupp	Aghberg	10

Karez Rehabilitation

A number of 8 karezes have been rehabilitated in this quarter in union councils Gilga and Daman Ashezai. Activities carried out in this regard are excavation and cleaning of karez and stone pitching. Number of beneficiaries of 8 karezs are 6620. The Karez rehabilitation has resulted in increase of water discharge benefiting people more for drinking and irrigation purpose. Villages where karezes have been rehabilitated are:

Sr. No.	Village Name	UC
1.	Rehman Karez	Jilga
2.	Qadanai	Jilga
3.	Ghabargoti	Jilga
4.	Pai Muhammad Khunza	Jilga
5.	Muzgar	Jilga
6.	Cheena	Jilga
7.	Saleh Thana	Jilga
8.	Lorah Khura	Jilga

Lining of Water Course

Lining of water courses has been completed in 5 villages of union council Gilga. Activities done in water course lining are excavation of water course, hard core and brick work and plaster. Beside water course lining water tanks have also been constructed for water storage. Villages where courses have been made are.

Sr. No.	Village Name	UC
1.	Ghabargoti	Jilga
2.	Zaimal	Jilga
3.	Tash Rabat	Jilga
4.	Qadanai	Jilga
5.	Tashrabat	Jilga

Sanitation

In Killa Abdullah main city two projects of sanitation are in progress. Two lane sewers are to be laid down for which all the initial technical work has been completed, and the community is in process of pooling in their share for the construction of the sewer.

School Water Environment Sanitation Project

UNICEF assisted school water environment sanitation project is carried out in government primary schools of district Pishin. During this quarter 15 schools were focused for provision of safe drinking water, sanitation, and hygiene education.

Results Achieved were:

- 2 training sessions conducted for 33 teachers
- FLAAHE trainings conducted for 270 females in 14 villages
- 400 students trained in 15 schools
- PTSMC of 5 schools were trained on FLAAHE and CTC
- Clean drinking water provided through installation of water tanks and connections
- 9 latrines were rehabilitated
- 7 new VIP latrines constructed
- Proper drainage facilities provided
- 200 HPs transported to the districts
- 180 hygiene kits including shovels and brooms provided to Child Sanitation and female groups
- Small lawns and flower beds promoted
- Base line in 23 villages conducted

Multiple Cluster Indicator Survey (MICS)

The largest survey ever been carried in Balochistan. MICS was due to end this quarter. MICS provides results that simultaneously gauge a wide range of indicators for social development.

MICS covers 56 indicators from social development sectors, such as health and nutrition, education, water & sanitation and economics in Balochistan.

The draft report of the survey has been prepared. It is in the phase of incorporating remarks from different entities involved. A final report is expected to come in July.

Projects in Pipe Line

PIDS proactively has submitted proposals to donors. Two projects are very likely to begin in the month of July with the assistance of Merci Corps International on vocational training of refugees and Pakistan Poverty Alleviation Fund on Community Physical Infrastructure.

 **Trainings/ Workshops attended by PIDS staff March – June 2004**

Sr. No.	Name of Training/ Workshop	Name of Participant	Arranged/ Sponsored by	Place/ Duration
1	Child To Child Approach	Safia Noor	UNICEF	Quetta 2 days
		Sadia Rauf		
		Humayun Jahangir		
2	Gender Sensitization	Tania Rauf	DIRP	Quetta 2 dasys
		Arifa Shah		
3	Organizational Capacity Assessment	Humayun Jahangir	NGORC	Quetta 2 days
		Tayyaba Shahid		
4	Project Planning and Management	Baber Shah Khan	PPAF, MDF	Islamabad 10 days
5	Quality Excavation/ Drilling	Nidab James	MCI, PHE	Quetta 1 day
		Amir Mehmood		
		Gulzar Ahmed		
		Muhammad Akbar		
		Asif Nadeem		
		Ameenullah		
6	On Farm Water Management SPHERE Standards Separate Tribunal for Environment	Nidab James	IUCN	Quetta 1 day
			MCI IUCN, EPA	Quetta 2 days
7	OD Retreat	Baber Shah Khan	NGORC	Karachi 2 days
		Dr. Shakeel Baber		
8	Communication and Conflict Resolution	Munir Ahmed	BRSP	Quetta 2 days

Executive Summary

The 2nd quarter of 2004 brought an end to two projects in PIDs namely **Drought Relief Water Supply Schemes Assisted By MCI/ ECHO** and **Multiple Cluster Indicator Survey (MICS)** assisted by P&DD Govt. of Balochistan and UNICEF.

While the UNICEF assisted **School Water Environment Sanitation Project** successfully completed its first quarter, and the **Community Physical Infrastructure Project assisted by PPAF** bore many of its results as expected, as the project is now in its maturity stage.

Besides implementation of the projects the PIDS management also focused the capacity building of its human resource in many areas of social development and organizational development.

Intermittent monitoring of the projects was also carried out, which was useful in revising the project implementing strategy in order to avoid the pitfalls.

Kahrootabad Community School is also operational in full swing. The strength of the school has been improved and two new classes were started this year. Also in evening in the school premises a vocational center was planned. For a period of time it successfully ran, but on the demand of the community it will be shifted to some place else. For the time being it has been closed until shifted to new premises.

PIDS has also submitted proposals for future interventions. Two of them are very likely to begin in the third quarter of 2004, assisted by MCI and PPAF.